



444 Cedar Street, Suite 1500  
Saint Paul, MN 55101  
651.292.4400  
tkda.com

## Field Report

<b>Project:</b>	<u>Ivy Falls Street Improvements</u>	<b>Date:</b>	<u>11/6/2021</u>
<b>Weather:</b>	<u>AM: sun PM: sun Lo: 45 Hi: 63</u>	<b>Proj. No.:</b>	<u>18260.000</u>
<b>Report By:</b>	<u>Steve Bunch, TKDA</u>	<b>Contractor:</b>	<u>Alcon Construction</u>
<b>Report To:</b>	<u>Ryan Ruzek, Mendota Heights</u>	<b>Hours:</b>	<u>8:00am – 12:00pm</u>
	<u>Larry Poppler, TKDA</u>	<b>Sub(s):</b>	<u></u>
	<u>File</u>		<u></u>

---

### OBSERVATIONS:

Alcon arrived at approximately 8:00am to begin work on grading base material on Brompton Place. The crew placed material on centerline to build the crown of the road starting near TH 13 working into the cul-de-sac. The material was rolled with the smooth drum and blue tops were set working from TH 13 working into the cul-de-sac. The crew graded to the stakes, watered and rolled with a smooth drum. Crews removed some of the poly covering the curb and temped back in mailboxes on Brompton.

**ADDITIONAL COMMENTS/ACTION REQUIRED:****Crew:**

Foreman: Joe (Alcon); Operators: 1, Laborers: 0, Trucks: 0

**Other:**

**Temp mail should be set up for all mail boxes that are not accessible by postal workers – Alcon**

**Empty inlet bags – Alcon**

Saturday working hours 8am to 5pm

Driveway notices – Alcon

Maintain Roadway and Driveway ramps – Alcon

Order/procure sanitary manhole frame **(3)** – Alcon

**Equipment:**

<b>Equipment</b>	<b>Manufacturer</b>	<b>Model #</b>	<b>Used for</b>	<b>Used Today?</b>
Skid Steer	CAT	289D3	Site work	<input checked="" type="checkbox"/> AM <input type="checkbox"/> PM
Loader	CAT	624H	Material movement	<input type="checkbox"/> AM <input type="checkbox"/> PM
Smooth Drum	Dynapac	CA 151	Road compaction	<input checked="" type="checkbox"/> AM <input type="checkbox"/> PM
Sheep's Foot	Ingersoll Rand	unknown	Trench compaction	<input type="checkbox"/> AM <input type="checkbox"/> PM
Dozer	Komatsu	51Pxi	Site work	<input checked="" type="checkbox"/> AM <input type="checkbox"/> PM
Water Truck	Ford	~4000 gallon	Dust/compaction	<input checked="" type="checkbox"/> AM <input type="checkbox"/> PM

**Upcoming Schedule:**

Sunday 11/7 – No work planned

Monday 11/8 – Base prep Brompton, TKDA blue tops

Tuesday 11/9 – **BR to Tolerance Brompton**

Wednesday 11/10 – Raise iron, backfill curb, irrigation repair, mailbox repair

Thursday 11/11 – **BR to Pave Brompton**, raise iron, backfill curb, irrigation repair, mailbox repair

Friday 11/12 – Raise iron, backfill curb, irrigation repair, mailbox repair

Saturday 11/13 – Raise iron, backfill curb, irrigation repair, mailbox repair



<b>Photo No.</b>	<b>Date:</b> 11/6/2021	
<b>Direction Photo Taken:</b> -		
<b>Photo Taken by:</b> Steve Bunch		
<b>Description:</b> Base preparation Brompton		

